

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20183647  
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Tuesday, March 30, 2021

Informational:  
1            Misc            9/29/20 Tuesday  
Contractor continued to install 12"X12" RCB Storm Line 4100 ( see DE Storm - Pipe for early progress reports ) contractor laid over seven section 9/28/20 Monday. Contractor has continued excavation and installation across View High Dr as-per plans ( Pg. 13 of 43 ).

Informational:  
2            Misc            9/30/20 Wednesday  
Contractor continued back fill Storm Line 4100 while Ollson Testing Lab tested lifts.

Informational:  
3            Misc            10/1/20 Thursday  
Contractor continued to backfilled the Storm Line 4100. Contractor began to excavate for the Wing Wall as-per project plan.

Informational:  
4            Misc            10/2/20 Friday  
Contractor continues to backfill the Storm line 4100 in lifts and remove excavated soil to other site areas to raise elevation levels.

Informational:  
5            Misc            10/12/20 Monday  
Contractor began to frame and form for Plate Forms and Toe Walls on the West & East side of Storm

<p>Informational: 6            Misc</p> <p>Informational: 7            Misc</p> <p>Informational: 8            Misc</p> <p>Informational: 9            Misc</p> <p>Informational: 10          Misc</p> <p>Informational: 11          Misc</p> <p>Informational: 12          Misc</p> <p>Informational: 13          Misc</p> <p>Informational: 14          Misc</p> <p>Informational: 15          Misc</p> <p>Informational: 16          Misc</p>	<p>Line 4100 that extends across View High Drive 10/5 thru 10/9. Contractor poured Plate Form on the Westside of Storm Line 4100 as per project plans.</p> <p>10/13/20 Tuesday Contractor continued to frame forms for Toe Walls on the Westside of Storm Line 4100. Concrete pour is schedule for tomorrow.</p> <p>10/14/20 Wednesday Contractor poured the Platform on the Eastside of Storm Line 4100 and continued to frame Toe Wall on the Westside.</p> <p>10/15/20 Thursday Contractor continued to work on and framing Toe Wall for Storm Line 4100.</p> <p>Contractor poured Wing Walls for the Westside of 4100 Storm Line as-per project plans.</p> <p>10/19/20 Monday Contractor worked forming Wing Walls on the Eastside of 4100 Storm Line as-per project plans to prepare for concrete pour later in the week.</p> <p>10/21/20 Wednesday Contractor continued working on Wing Walls o Storm Line 4100.</p> <p>10/22/20 Thursday Contractor continues to prepare Eastside of Storm Line 4100 to pour Wing Walls.</p> <p>11/18/20 Wednesday Installed corrugated piping between the detention basin as-per plan.</p> <p>3/11/21 Thursday Contractor ( Clarkson - Gregg crew ) installed inlet 402 108' of 18" RCP from 402 to 3601 Inlet. Approximately 74' of 18" HPDE from Inlet 201 to inlet 3901 and installed curb inlet 3901.</p> <p>Clarkson - Darron crew installed 109' of 18" between CI-205 &amp; 206, 134' of 18" between CI-206 &amp; Structure 207. Set 15" RCP end section poured collar on 27 &amp; toe wall. Poured inverts &amp; collars on 203-206.</p> <p>3/30/21 Tuesday Contractor ( Clarkson - Darron crew ) installed C.I. (Curb Inlets) 404,403, 402,3601,401,400,3801,&amp; 501A from 3/25 to 3/30 majority of collars and inverts were poured.</p>
--	---

**Comments:**