

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20203248

Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 640811195 NW VIEW HIGH DR, LEES SUMMIT, MO
640811201 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Miscellaneous PWORKS Inspection	John Jackson	Partial	Thursday, April 01, 2021

Informational:

1 Misc

3/30/21 Tuesday

Contractor (Bridge- crew) has completed driving the piles into place until (Refusal) Olsson was there to observe as a third party and required verification of bridge construction 3/26 to 3/29. Rebar was installed for the footing and concrete was poured for construction of footing on Bent NO. 2. All four footings were poured on 3/30/21 as per plan see page 7 of 30.

Informational:

2 Misc

3/31/21 Wednesday

Contractor (Bridge crew) working to install forms for Bent 3 due to concern for upcoming inclement weather conditions. Clearing area to set platform for the beginning of construction on the Eastside of waterway. Contractor mark forms and materials for the pouring of columns on Bent 2.

Informational:

3 Misc

4/1/21 Thursday

Contractor (Bridge crew) began hammering pile to Refusal around 10:00 AM, for Bent 3 in the marked area. This process will continue until all piles are completed as per project plans.

Informational:

4 Misc

4/1/21 Thursday

Contractor (Bridge crew) was able to hammer piles to Refusal until 3:20PM,

for Bent 3 in designated area as-per project plans. 13 piles were installed in total. See project photos for the day.

Comments: