

Inspection Summary

Permit #: PRSUBD20201709, Development - Subdivision
Hook Farms 1st Plat
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Air Test	John DiMauro	Partial	Friday, April 02, 2021

Informational

1 John DiMauro

I observed the psi test for the majority of line1 and all of lines 2 & 3.

Lines 2 & 3 passed psi testing.

Line 1 from MH 1-3 to the end of line passed.

All testing is still required on line 1 from Existing MH to MH 1-3

Sanitary Sewer - Vacuum	John DiMauro	Partial	Friday, April 02, 2021
-------------------------	--------------	---------	------------------------

Informational

1 John DiMauro

I observed the vacuum testing for SS lines 1, 2 & 3.

Line 1: Manholes 1-3 through 1-12 passed.
Manholes 1-1 & 1-2 still need tested.

Line 2: All manholes passed except 2-3. Crew made corrections and plans to test again in

the future.

Line 3: passed.

Comments:
