

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210599
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line Construction Inspection	Joe Starlin	Partial	Thursday, April 15, 2021

Informational:
1 Misc

Contractor installed fire lane up to the hydrant installation. Contractor will pour backing blocks for fittings tomorrow. I informed contractor that gravel was to be installed under water pipe line as-per Lee's Summit specifications. Extra fittings will be add near tie in location do to the actual location and size of water line relative to where Backflow valves and vault is located. Contractor will take pictures of bends and fittings that are add.

4-14-21 8:56am I spoke with the Forman with Blair on site. They have the waterline ran to the building and will pour thrust blocks at approximately 11:30am. They have rock under the water line and will cover per spec.

10:32am Bair is setting the vault for the backflow preventer. They are backfilling the waterline.

4-15-21 8:55am Bair Excavating are hooking up the fire line inside the vault. They will be pouring kickers at 5pm. 3:30pm They have all of the fire line connected. They will need to put rock under approximately 10' of the waterline coming out of the south side of the vault.

Comments: