

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191614
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Robb Popp	Partial	Monday, April 19, 2021

Informational:

1 THIRD FLOOR

-AREAS APPROVED-

BUILDING C
RC CHANNEL MECHANICAL ROOM CEILINGS 3019-3031, CORRIDOOR CEILING
SHOWER BUILD OUT CEILINGS 3031,3030,3029,3028,3027,3026,3025,3024,3023,
3022, 3020, 3006, 3007,3008, 3011, 3012,3018,
ROCK BEHIND SHOWERS 3019-3031
FIRST LAYER ROOMS 3019-3031 IN BATHROOMS AND LAUNDRY ROOMS
CEILINGS
OK TO INSTALL RC AT CORRIDOOR WALLS

BUILDING B
RC CHANNEL MECHANICAL ROOM CEILINGS 3003-3016
OK TO INSTALL RC CHANNEL CORRIDOOR WALLS
FIRST LAYER ROOMS 3003-3016 BATHROOM CEILINGS

BUILDING A
OK TO INSTALL RC CORRIDOOR WALLS AND CEILINGS FIRST 16" EACH SIDE

Informational:

2 SECOND FLOOR

-AREAS APPROVED-

BUILDING C:

MECHANICAL ROOM CEILINGS 2019, 2020, 2022, 2024-2031

Informational:

3 FIRST FLOOR

-AREAS APPROVED-

MCAL BUILDING:

RM 165 NORTH WALL LAYER OVER SHAFT WALL

Corrective Action Required:

4 Miscellaneous
Correction

3021- COMPLETE RIDGE VENT/ ROOF

Comments: