

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210599
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Wednesday, April 21, 2021

Informational:

1	Misc	4-16-21 8:26am Bair Excavating has installed the sanitary service line from the grease interceptor to the building. They have tracer wire and plenty of rock. They are now digging out for the service line coming out of the interceptor to the main. 11:02am They have approximately 25' of sanitary service line out of the interceptor. 4-19-21 10:31am They have ran the second service line up to the building and will be cutting in the wye to the main. 3:30pm they ran tracer wire for there service line. 4-21-21 Bair is on site waiting on materials. 11:16am They have cut in the wye on the 8" main and are placing the tracer wire and anode. They will be backfilling.
---	------	---

Comments: