

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200599
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Tom Taylor	Partial	Wednesday, July 08, 2020

Informational:
1 Misc On Wednesday, 7-08-2020. Redford Construction resumed Sanitary Sewer installation, installing 8" sewer from manhole 1-2 sta.13+36 to18+00. MH— 1-3 also was set on line #1. (5) y's were installed for private taps.

Informational:
2 Misc On Thursday, 7-09-2020. Redford Excavating resumed Sanitary Sewer installation. Contractor installed (3) laterals.

Comments: