

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200599
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Tom Taylor	Partial	Monday, July 27, 2020

Informational:

1	Misc	On Wednesday, 7-08-2020. Redford Construction resumed Sanitary Sewer installation, installing 8" sewer from manhole 1-2 sta.13+36 to18+00. MH— 1-3 also was set on line #1. (5) y's were installed for private taps.
---	------	--

Informational:

2	Misc	On Thursday, 7-09-2020. Redford Excavating resumed Sanitary Sewer installation. Contractor installed (3) laterals.
---	------	--

Informational:

3	Misc	Contractor resumed placement of the service laterals on Arbor lane dr.
---	------	--

Informational:

4	Misc	On Tuesday, 7-14-2020. Redford Excavating resumed installation of the Sanitary Sewer. Installed All remaining Laterals through sta. 18+00.
---	------	--

Informational:

5	Misc	On Wednesday, 7-15-2020. Redford Excavating resumed Sanitary Sewer installation. Completed approx. 100 LF of 8" Sewer until rain forced contractor to stop work for the day.
---	------	--

Informational:

6	Misc	On Friday, 7-17-2020. Redford Construction is installing 8" Sanitary Sewers. Because they encountered rock fill, they could only place 40 LF of sewer. The stop working early today because of the heat.
---	------	--

Informational:

7	Misc	On Thursday, 7-23-2020. Redford Excavating resumed Sanitary Sewer
---	------	---

installation. MH - 5 and approx. 100' of 8" sewer was placed continuing on line 1. Also crew #2 installed Lateral between station 16+40 and 18+70 east side of street.

Informational:

8 Misc

On Friday 7-24-2020. Redford Excavating resumed Sanitary Sewer installation of line #1 and installed MH - 1-6 Lateral lines lines at sta. 21+05, 21+76 and approx. 170 LF of 8" sewer. Crew #2 installaed laterals between sta. 16+00 thru 19+00.

Informational:

9 Misc

On Saturday, 7-25-2020. Redford Excavating "s crew #2 finished installing laterals for line #1. Contractor placed flowable fill over laterals and completed back fill of line #1 before the expected rain Monday!

Comments: