

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20200599  
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Tom Taylor	Partial	Wednesday, September 09, 2020

Informational:

1	Misc	On Tuesday, 9-08-2020. Redford Excavating resumed Storm Sewer installation. Contractor worked on Line #2 installing 42.5 LF of 42" HDPE pipe and set CI 2-8. Contractor also placed 60 LF of 36" storm pipe for line #4.
---	------	--

Informational:

2	Misc	On Wednesday, 9-09-2020. Contractor resumed Storm Sewer installation. Contractor installed structure CI 2-9 and placed 30 LF of line #2 and backfilled.
---	------	---

**Comments:**