

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200599
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Curb - Proof Roll	Tom Taylor	Partial	Tuesday, November 17, 2020

Informational:	
1 Misc	On Monday, 11-16-2020. JK Concrete set curb string line for curb placement tomorrow.

Informational:	
2 Misc	On Tuesday, 11-17-2020. JK Concrete installed CG-1 (curb machine) throughout project.

Informational:	
3 Misc	On Wednesday, 11-18-2020 JK Concrete resumed curb installation. (Curb Machine) Contractor placed remaining CS curb and also formed and poured throats for the CG-1 curb poured day prior.

Comments: