

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200599
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Tom Taylor	Partial	Friday, November 20, 2020

Informational:

1 Misc

On Tuesday, 10-20-2020. Spalding Construction is preparing SW Arbor Ridge for sub grade stabilization. Cutting sub-grade for fly ash/lime.

Informational:

2 Misc

On Monday, 11-09-2020. Redford Excavating installed 4" under drains for the CI's throughout the project.

Informational:

3 Misc

On Tuesday, 11-17-2020. I got Sanitary Sewer test results back for the video camera from Water Dept. Sewers passed inspections, However Water has not looked at the Man Holes and will get me that info when it's done.

Informational:

4 Misc

On Friday, 11-20-2020. Spalding Excavating began cutting finish roadway grading for asphalt overlay. They also began backfilling curb and completed some mass finish grading throughout project.

Comments: