

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200599
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Tom Taylor	Passed	Monday, January 18, 2021

Informational:

1 Misc

On Tuesday and Wednesday, 10-06 and 10-07-2020. Redford Excavating installed 8" waterline at project site crossing throughout project. All intersections were water lines crossed the contractor installed hydrants, Valves, and 8" piping. Poured thrust blocks and all restraints at bends and "t"s

Informational:

2 Misc

On Wednesday, 12-16-2020. Redford Excavating began installation of the 8" pvc waterline. Began at sta. 10+00 installing hydrants and fitting heading up the base line. Contractor back filled pipe at the end of the day. Prepared thrust restraints as they went.

Informational:

3 Misc

On Thursday, 12-17-2020, thru Monday, 12-28-2020. Redford excavating is working installing the 8" waterline and fire hydrants. Contractor has approx 100 LF of pipe and (1) hydrant left to complete water system, all restraints and thrust blocks have been poured and contractor has completed backing,

Informational:

4 Misc

On Monday, 1-18-2021. Red Ford Excavating tied in at (2) locations the 8" water main where the test samples were taken. This is the final testing and water line installation needed the complete and accept the service.

Comments: