

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20203515
Address: 2600 SW WARD RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Tom Taylor	Passed	Monday, March 08, 2021

Informational:
1 Misc On Wednesday, 3-03-2021. Contractor Pro Design began ground breaking to install the water utilities for the School facilities. The contractor exposed the 6" cast iron water main. The original drawing call out the water main size to be 8" however we determined it is a 6" line. The contractor dug trench for the Back flow meter box and sat box. Contractor notified Water Services that a 2" domestic tap was needed.

Informational:
2 Misc On Thursday, 3-04-2021. Contractor Pro Design had Water Services Dept complete the 2" Tap for the proposed domestic water line. The contractor also Tried to install the 6" tie and valve scheduled to be installed for the back flow valve vault. Did not complete connection.

Informational:
3 Misc On Friday, 3-05-2021. Pro Design Completed the "T" connection with valve connection to the Back flow vault as well as the 2" water line and meter installation and poured the thrust block and restraints for the fire line. Contractor backfilled service to the vault.

Comments: