



1100 W Cambridge Circle Drive
 Suite 700
 Kansas City, Kansas 66103
 913.627.9040

2121 Moodie Road
 Lawrence, Kansas 66046
 785.856.9600

2011 NW Topeka Blvd
 Topeka, Kansas 66608
 785.270.6447

DAILY FIELD REPORT

CLIENT: Lee's Summit School District
 502 SE Transport Drive
 Lee's Summit, Missouri 64081

PROJECT: Lees Summit Schools
 LSW Stadium
 PO #P0014983

ATTN: Kyle Gorrell

DATE: 4/29/21

WEATHER: Sunny

CFS PERSONNEL: J. Engler, PE / J. Cervantes
 T. Steusloff

TEMPERATURE: 67-82

REPORT #: 20-1227-dr- 4

TYPE OF SERVICE BEING PERFORMED

SOILS FOUNDATIONS

DEVIATION FOUND: NO

CONCRETE PLACEMENT

DEVIATION CORRECTED:

CONCRETE REINFORCING STEEL

ORIGINAL DEVIATION DATE:

WORK ACCOMPLISHED THIS DATE:

J. Cervantes

- Inspected footings for concessions building.
- Footings did NOT meet required bearing capacity or size. Bearing did not meet project specification where the pipe crossed the footing

J. Engler, PE

- Inspected footings for exterior footings for Visitors concession stand.
- All footings met required bearing capacity and size.
- Some over excavation was required on the south exterior footing over the top of a sewer line and water line where the bearing material was soft and unstable. The material was excavated to the gravel trench encasing the two lines. Clean gravel was used to return the footing to the planned bearing elevation.

T. Steusloff

- Monitored placement of concrete for Footing for concession stand gridline 2-2 to 2-D
- One set of 5 test cylinders were cast. Slump and temperature met job requirements. Air met job requirements.
- Reinforcing steel verified to be in compliance with plans and specifications.