



1100 W Cambridge Circle Drive  
Suite 700  
Kansas City, Kansas 66103  
913.627.9040

2121 Moodie Road  
Lawrence, Kansas 66046  
785.856.9600

2011 NW Topeka Blvd  
Topeka, Kansas 66608  
785.270.6447

## DAILY FIELD REPORT

CLIENT: Lee's Summit School District  
502 SE Transport Drive  
Lee's Summit, Missouri 64081

PROJECT: Lees Summit Schools  
LSW Stadium  
PO #P0014983

ATTN: Kyle Gorrell

DATE: 4/30/21

WEATHER: Sunny

CFS PERSONNEL: M. Simpson / T. Padilla  
P. Standridge

TEMPERATURE: 48-81

REPORT #: 20-1227-dr- 5

### TYPE OF SERVICE BEING PERFORMED

SOILS PROOF-ROLLING

**DEVIATION FOUND: NO**

SOILS FOUNDATIONS

**DEVIATION CORRECTED:**

SOILS SUBGRADE INSPECTION

**ORIGINAL DEVIATION DATE:**

CONCRETE PLACEMENT / REINFORCING STEEL

CONCRETE CYLINDER PICK UP

### WORK ACCOMPLISHED THIS DATE:

#### *M. Simpson (AM Trip)*

- Observed proof rolling of building pad for Ticket booth (building pad) athletic fields with loaded tandem-axle dump truck.
- Proof-rolling indicated surface to be firm and acceptable for placement of fill.

#### *P. Standridge (PM Trip)*

- Inspected footings for exterior footings for New Concession Stand - East half of building.
- All footings met required bearing capacity and size.
- Tested sub-grade at the Visitors Ticket Booth. There was no access for dump truck to observe proof roll. Checked sub-grade with T-Probe and found the sub-grade to be stiff and firm and acceptable to continue with placement of LVC fill.

#### *T. Padilla (PM Trip)*

- Monitored placement of concrete for Concession building footing
- One set of 5 test cylinders were cast. Slump and temperature met job requirements. Air met job requirements.
- Reinforcing steel verified to be in compliance with plans and specifications.
- Cylinder pick up of set 497.