

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204069
Address: 3222 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	John Morris	Failed	Tuesday, May 04, 2021

Corrective Action Required:

- | | | |
|---|------|---|
| 1 | Misc | <ul style="list-style-type: none">-Make up all outlet boxes and mechanically fasten spliced equipment grounding conductors-Replace full depth solid blocking over beams removed or damaged by other trades-Submit suspended slab third-party inspection report-Identify white insulated conductors to be used as current carrying conductors at both points of termination-Provide minimum 16g galvanized metal ties 1.5" wide at over bored top plates of interior load bearing walls. Fasten ties across and to the plate at each side of the opening with minimum 4-10dx1.5" at each side. The metal tie must extend a minimum of 6" past the opening. See figure R602.6.1-Continue 3" grid at portal frame-Seal low volt penetrations lv rm-Seal upward penetration bath between bed 3 & 4 |
|---|------|---|

Comments: