

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20202286  
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Tom Taylor	Partial	Friday, April 30, 2021

Informational:

1	Miscellaneous Correction	John DiiMauro witnessed the core drill and connection to the existing MH. The contractors have installed MH 1-1, 1-2, and 1-3. They will have a tester out doin g companion test when they backfill.
---	--------------------------	--

Informational:

2	Misc	Contractors have hit rock. They have installed wyes between MH 1-2 and 1-3. Installing pipe from 1-3 to 1-4.
---	------	--

Partial Correction:

3	Miscellaneous Correction	MH 2-1 has been installed. The service lines for 55,56,and 57 have been installed. MH 3-1 has been installed. The service lines between 1-3 and 3-1 have been installed. Line 1 has 2 sticks of pipe installed, they have hit a lot of rock.
---	--------------------------	--

Informational:

4	Miscellaneous Correction	Crew is installing service stubs and wyes between MH 1-3 and 1-4. They are working toward MH 1-4.. Hitting rock so not getting much pipe installed.
---	--------------------------	---

Informational:

5	Misc	Redford is working on service line wyes between MH 1-3 and 1-4. They are still hitting rock. I spoke to them about making sure the backfill is in good condition. Compaction tests are going to be done tomorrow. We will be doing them every 50 feet in the road over the maiin and on every service stub.
---	------	---

Informational:

6 Misc

The compaction test have been put off until next Tuesday. They are still hitting rock, installed a few sticks of pipe.

Informational:

7 Misc

MH 3-1, 3-2 and the service lines are being installed. They are working on installing the wyes too.

Informational:

8 Misc

MH 3-3 has been instlled.All the wyes and service lines has been installed on line 3 up to 3-3. The trench checks and tracer wire has also been installed. Structure 4-1 is not here so they skipped this one.

Informational:

9 Misc

On Friday, 4-30-2021. Redford Excavation installed laterals for sewer for MH #3-6 and #3-7 and #3-8. Set MH #3-7. Contractor back filled sewer System installed days previous.

**Comments:**