

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20210481

Address: 2550 SW 3RD ST, LEES SUMMIT, MO 64081141 NW MORTON DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Ronald Paynter	Partial	Tuesday, May 11, 2021

Informational:

1	Misc	They set manhole A-2, laid 120 feet of sanitary pipe and poured 3 concrete pipe anchors. RP 5-5-21
---	------	--

Informational:

2	Misc	Poured inverts for manhole A-2 and back filled the hill side from manholes A-1 to A-3. RP 5-7-21
---	------	--

Informational:

3	Misc	They set 200 feet of sanitary line and manhole A-4. RP 5-10-21
---	------	--

Comments: