

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20210481

Address: 2550 SW 3RD ST, LEES SUMMIT, MO 64081141 NW MORTON DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Ronald Paynter	Partial	Thursday, May 13, 2021

Informational:

1 Misc

They set manhole A-2, laid 120 feet of sanitary pipe and poured 3 concrete pipe anchors. RP 5-5-21

Informational:

2 Misc

Poured inverts for manhole A-2 and back filled the hill side from manholes A-1 to A-3. RP 5-7-21

Informational:

3 Misc

They set 200 feet of sanitary line and manhole A-4. RP 5-10-21

Informational:

4 Misc

They laid 150 feet of sanitary pipe and set manhole-5, service lateral for lot 1605, also poured inverts for manholes A-3 and A-4 and trench check for lot 1605. RP 5-11-21

Informational:

5 Misc

They ran into harder rock today. They laid 7 sticks of sanitary pipe. RP 5-12-21

Informational:

6 Misc

Set the last of the sanitary pipe for the main line and laterals for lots 1601, 1602 and 1603. Also set manhole A-6, poured inverts and trench checks. RP 5-13-21

Comments: