

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200776
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Commercial Curb Inspection	Joe Starlin	Partial	Friday, June 04, 2021

Informational:

1	Misc	6-4-21 9:50am Freedom Concrete is on site setting up forms. They will be pouring curb at approximately 10am. They know to use the 4K mix and to cure white.
---	------	---

Informational:

2	Misc	6-4-21 9:50am Freedom Concrete is on site setting up forms. They will be pouring curb at approximately 10am. They know to use the 4K mix and to cure white. 11:32am I have checked the concrete ticket for 4K mix. They have poured the curb on the south side along 2nd and have cured. They are waiting on trucks for the east side along Douglas. I spoke with the Forman for Freedom about curing the back of curb and grouting any honeycomb when they pull the forms. 12:35pm I met with Cityscape to go over the saw cuts for the asphalt. 2:37pm They are done pouring the curb. They pulled forms so I had them cure the back side of the curb.
---	------	--

Comments: