

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200866
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Nick Lightner	Partial	Wednesday, June 09, 2021

Informational:

1	Misc	5-26-21 Sanitary line will be getting installed today.
---	------	--

Informational:

2	Miscellaneous Correction	5-28-21: No work going on due to the rain on 5-27-21
---	--------------------------	--

Informational:

3	Misc	6/2/21- MH 4-A2 has been placed, Roughly 200 ft of 8" pvc SDR-26 has been layed. Base and cover rock was tamped in.
---	------	---

Informational:

4	Misc	Crew has installed pipe up to MH 4-A3, MH 4-A3 has been placed. Crew has also installed service lines for lots 90-88. The crew is still installing pipe and Y's.
---	------	--

Informational:

5	Misc	6/4/21- Crew installed trench checks for lots 95,90, 89, 88, 96, 97, 98, and 99. Cleaning up and securing the site before the weekend.
---	------	--

Informational:

6	Misc	6/7/21- Crew is working installing the service lines. MH 4-A4 has been placed and crew is working off it heading up to MH 4-5A
---	------	--

Informational:

7	Misc	6/8/21- Crew placed MH 4-A5, laid services lines 87 earlier in the week and 86, and 85 today. Still waiting for the trench check on these lines. Now working out of MH 4-A5 headed East up to SW Enoch St.
---	------	--

Informational:

8 Misc

6/9/21- Crew is installing 8" PVC SDR-26 roughly 150 ft was placed today, they laid the service line for lot 111 waiting on the trench checks. Crew is in heavy rock.

Comments: