

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200866
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Nick Lightner	Partial	Wednesday, June 16, 2021
Informational: 1 Misc	5-26-21 Sanitary line will be getting installed today.		
Informational: 2 Miscellaneous Correction	5-28-21: No work going on due to the rain on 5-27-21		
Informational: 3 Misc	6/2/21- MH 4-A2 has been placed, Roughly 200 ft of 8" pvc SDR-26 has been layed. Base and cover rock was tamped in.		
Informational: 4 Misc	Crew has installed pipe up to MH 4-A3, MH 4-A3 has been placed. Crew has also installed service lines for lots 90-88. The crew is still installing pipe and Y's.		
Informational: 5 Misc	6/4/21- Crew installed trench checks for lots 95,90, 89, 88, 96, 97, 98, and 99. Cleaning up and securing the site before the weekend.		
Informational: 6 Misc	6/7/21- Crew is working installing the service lines. MH 4-A4 has been placed and crew is working off it heading up to MH 4-5A		
Informational: 7 Misc	6/8/21- Crew placed MH 4-A5, laid services lines 87 earlier in the week and 86, and 85 today. Still waiting for the trench check on these lines. Now working out of MH 4-A5 headed East up to SW Enoch St.		

Informational:

8 Misc

6/9/21- Crew is installing 8" PVC SDR-26 roughly 150 ft was placed today, they laid the service line for lot 111 waiting on the trench checks. Crew is in heavy rock.

Partial Correction:

9 Misc

6/10/21- Crew has MH 4-A6 and MH 4-A7 placed, plan on working up Enoch St. Trench checks will be poured today @ 5PM
Crew is working out of MH 4-A7 up to MH 4-A8
Building up MH 4-A4 to grade.

Informational:

10 Misc

Trench checks was poured on Friday morning, crew left for the day after 1PM

6/14/21 9:30AM- Two crews are working on site, One crew is installing services line but are in heavy rock. Second crew is almost to MH 4-A9 and then will be heading back to install service lines.

14:20- Crew has MH 4-A9 placed, installed service lines for lots 105, 106, 107, 108, and 109.

Informational:

11 Misc

6/15/21 10:00- Two crews working. One crew is installing trench checks for the services lines off SW Enroch St, also still digging out a few of the service lines. Second crew is working laying line 4-15 out of MH 4-A5 headed West to MH 4-D1.

6/16/21 11:00- Two crews still working, first crew is setting up MH 4-A2. Second crew has set MH 4-D1 and is installing pipe put to MH 4-D2.

Comments: