

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20210599  
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:             | Inspector:   | Outcome: | Date:                   |
|-------------------------|--------------|----------|-------------------------|
| <b>Pavement-Surface</b> | John Jackson | Passed   | Saturday, June 19, 2021 |

Informational:

1 Misc

6-18-21 6:25am 78 degrees and full sun. Updike Paving are on site setting up to lay base asphalt. They are blowing off the curb. 7:30am they have started laying asphalt. Temperatures out of the first truck are 250°. They have not tackled curb and they left a 4 inch gap between the asphalt and the curb. They are using a four tire roller. CFS is on site for testing. The second trucks load Temp is 290°. It is 290 degrees behind the paver. 12:51pm They have a second pass on the drive thru lane then the west side parking spots. 2:45pm They are pulling off the header. They are finished with base and will lay surface Sat. 6-19-21.

6-19-21 Saturday 6:45am 80 degrees, Contractor was setting up truck to tack the base asphalt. Surface was tack contractor started asphalt at approximately 7:30am at the drive thru a Wedge lift was used approximately 3" to 3".5 inch. Temperature for the first truck was 280 degrees and the second truck temp reading was 320 degrees for asphalt pile. Third party inspection CFS said all the density were in compliance.

**Comments:**

