

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20202246

Address: 1195 NW VIEW HIGH DR, LEES SUMMIT, MO 6408111904 NW CHIPMAN RD, LEES SUMMIT, MO  
6408111800 NW CHIPMAN RD, LEES SUMMIT, MO 6408111906 NW CHIPMAN RD, LEES  
SUMMIT, MO 640811201 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John Jackson	Passed	Monday, June 28, 2021

Informational:

1 Misc

4/1/21 Thursday

Contractor ( Clarkson - Gregg crew ) as reported and observed by me KCMO water main run through Lee's Summit property started at Sta. 7+07.00 and runs to Sta. 19+75.00 . Yesterday contractor installed 8" DIP from Sta. 7+07.00 to Sta. 11+50.00. 1 fire hydrant assembly and 4x45\* bends.

Informational:

2 Misc

4/5/21 Monday

Contractor ( Clarkson - Gregg crew ) 4/1/21 Thursday installed 250' of 8" DIP from Sta 11+00 to Sta 13+50. Install 2 X 45 bends and 1 Lee's Summit Hydrant Line B.

Informational:

3 Misc

4/6/21 Tuesday

Contractor ( Clarkson - Gregg crew ) 4/5/21 Monday installed approximately 250' of DIP from Sta 13+50 to 16+00 on Line B. 8"X8"X8" Tee was installed @ Sta 13+96 & 3/8" valves around the Sta. Aalso installed Fire Hydrant @ Sta 15+47.

Contractor poured 4/6/21backing blocks behind hydrant and bends and fittings. Contractor has continued installation of 8" DIP on line B.

Informational:

- 4 Misc 4/7/21 Wednesday  
Contractor ( Clarkson - Gregg crew ) 4/6/21 as-per pre field stakes approximately 300 8" DIP was Installed. Contractor was at another location and inclement weather (rain) at site.
- Informational:  
5 Misc 4/12/21 Monday  
Contractor (Clarkson - Gregg crew) continued to work on water along View High Pkwy.
- Informational:  
6 Misc 4/13/21 Wednesday  
Contractor (Clarkson - Gregg crew) Pressure tested pass yesterday Kansas City inspector was on site to observe the pressure test of Line B along View High Pkwy ( I - John Jackson was rear end in my city vehicle on 4/13/21 Tuesday). Contractor chlorinated the Line B which changes from Kansas City to Lee's Summit.
- Informational:  
7 Misc 4/14/21 Wednesday  
Contractor (Clarkson - Gregg crew) rotated hydrants along Chipman Road.
- Informational:  
8 Misc
- Informational:  
9 Misc Contractor ( Clarkson Gregg-Crew ) was ask to turn Backflow Preventer in reverse  
To stop water loss to KCMO water line that connected to it (on View High Drive). Lee's Summit & Fogel-Anderson have come with this plan to correct water design issue.

**Comments:**