

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Monday, July 12, 2021

Informational:

1 Misc

4/12/21 Monday

Contractor (Clarkson - Gregg crew) backfilled and placed gravel on curb inlets along View High Parkway.

05/07/21 Friday

Contractor (Clarkson - Gregg crew) set the top of 7'X4' curb inlet 1202 (existing). Contractor plans to install 100' of 24" RCP pipe from structure 1202 to 3301 Manhole. Approximately 80' of 24" RCP from 3301 towards future structure to be installed 3302 (8'X5' cub inlet). Contractor also plans to pour collars and invert @ Structure 3301.

5/17/21 Thursday

Contractor (Clarkson - Gregg crew) installed storm pipe and structures on Line 600 from structure 603 to 605 inverts and collars have been poured. See PRSUB202202246 for additional information.

7/12/21 Monday

Gregg Crew Clarkson Const.

Contractor begin installation of 4" PVC Round-About , Curb &, Island drains last week.

Inner and Outer 4" drains were installed today as-per plan. (See page 12 of 103 for details of 4" drains) Curb and Island was installed last week. 4" pipe Drains tie-in to Storm Inlet 2602 View High Drive & 203 View High Pkwy.

Comments: