

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20202008  
Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Ronald Paynter	Partial	Tuesday, July 20, 2021

Informational: 1 Misc	Got the correct barrel section form American and set manhole 1-1. Also set and encased drop section. RP 7-7-21
Informational: 2 Misc	They laid 260 feet of sanitary pipe today. RP 7-8-21
Informational: 3 Misc	ESS brought a second crew out to work on the sanitary lines. Steve's crew set manholes 1-2 and 1-3. They also laid 150 feet of sanitary pipe. John's crew started on line 4. They exposed existing manhole 28-230 and were digging out the trench, when the breaker blew a hydraulic hose. RP 7-9-21
Informational: 4 Misc	John's crew got the breaker repaired and cored into existing manhole 28-230. They also laid 30 feet of sanitary pipe. Steve's crew set manhole 1-4 and laid 200 feet of sanitary pipe. RP 7-12-21
Informational: 5 Misc	John's crew still have problems with their breaker. They laid 1 stick today. Steve's crew set manhole 1-5. They also laid 50 feet of sanitary pipe and service lateral for lot 170. RP 7-13-21
Informational: 6 Misc	John's crew set manhole 4-1 and laid 3 sanitary pipes. Steve's crew laid service laterals for lots 166, 167, 168 and 169. KC Testing was on site doing compaction testing on sanitary line 1. RP 7-14-21

Informational:

7 Misc

John's crew set manhole 4-1 and laid 3 sanitary pipes. Steve's crew laid service laterals for lots 166, 167, 168 and 169. KC Testing was on site doing compaction testing on sanitary line 1. RP 7-14-21

Informational:

8 Misc

John's crew laid 125 feet of sanitary pipe. Steve's crew also laid 125 feet of sanitary pipe. The also set manhole 1-6. RP 7-16-21

Informational:

9 Misc

The inverts have been poured on MH 1-5 and 1-6. The back hoe broke down this afternoon. The other crew was working toward install MH 4-2, they were backfilling in the road with AB-3. This crew also hit rock so they were moving slow this afternoon.

Informational:

10 Misc

John's crew set MH 4-2 and service lateral for lot 192. They pre-tested the main line underneath Killarney and found they have a leak. They are digging it back up to find the problem. Steve's crew started working on line 2 out of MH 1-2. They laid 100 feet of sanitary pipe. KC Testing was on site doing compaction testing on line 1. RP 7-20-21

**Comments:**