

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202689
Address: 2345 SW HICKORY LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Failed	Tuesday, July 27, 2021

Informational:

1	Misc	Portal frame approved
---	------	-----------------------

Corrective Action Required:

2	Miscellaneous Correction	OK to insulate
---	--------------------------	----------------

- Strap load bearing walls bored greater than 50% throughout-both sides of interior walls
- Fireblock top of cabinet space at fridge-seal gaps and at dwv
- Midpoint strap all 2" and smaller dwv
- Identify ufer ground and gas bond at all locations
- Bond gas line before ward flex connection-before range
- Provide ledger to house connections and (2) 1/2" through bolts at post to beam connection at deck

Comments: