

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20210775  
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Ronald Paynter	Partial	Wednesday, July 28, 2021

Informational:

1	Misc	Patrick's crew from Redford Construction core cut existing manhole 35-572. They also set manhole 5-A1, along with 220 feet of sanitary pipe and service laterals for lots 134 and 138. RP 7-13-21
---	------	---

Informational:

2	Misc	Patrick's crew set manholes 5-A2 and 5-A3. They also laid over 200 feet of sanitary pipe. RP 7-14-21
---	------	--

Informational:

3	Misc	Patrick's crew set manholes 5-A2 and 5-A3. They also laid over 200 feet of sanitary pipe. RP 7-14-21
---	------	--

Informational:

4	Misc	Patrick's crew set manhole 5-B. They also laid 250 feet of sanitary pipe. RP 7-15-21
---	------	--

Informational:

5	Misc	Patrick's crew set service laterals for lots 153, 154 and 137. They also laid 100 feet of sanitary pipe for line 5-C. RP 7-16-21
---	------	--

Informational:

6	Misc	MH C-1 has been installed and the crew was working towards C-2 they are also working on the service lines for 152 and 151. They were doing some backfilling for some of the previous service lines that were installed.
---	------	---

Informational:

7	Misc	Patrick's crew core cut in existing manhole 35-573. They also laid 50 feet of
---	------	---

sanitary pipe and service laterals for lots 144 and 145. RP 7-20-21

Informational:

8 Misc

Patrick's crew set MH 5D-1 and service laterals for lots 145, 146, 143, 142 and 147. Jarrod's crew core cut existing MH 35-574 and laid 50 feet of sanitary pipe. RP 7-21-21

Informational:

9 Misc

Patrick's crew poured inverts for 5-D1, 5-C1, 5-C2, 5-A1, 5-A2, 5-A3, 5-B1. They started stacking MH's. Jarrod's crew laid 150 feet of sanitary pipe. They set MH 6-D1 and service laterals for lots 167, 168, 169 and 170. RP 7-22-21

Informational:

10 Misc

Cones and barrel sections were delivered today. Jarrod's crew laid service laterals for lots 171, 172 and 173. Both crews poured trench checks for all service laterals on lines 6B, 5B, 5C, 5D and 5A. They stacked MH's and back filled the rest of the day. RP 7-23-21

Informational:

11 Misc

Jarrod's crew laid 225 feet of sanitary pipe out of MH 5B-1 to MH 6A-1. Patrick's crew laid service laterals for lots 160, 161, 162, 163, 209 and 210. RP 7-26-21

Informational:

12 Misc

Patrick's crew laid 200 feet of sanitary pipe and MH 6C-1. They also laid service laterals for lots 178, 179, 208 and 207. Jarrod's crew also laid 200 feet of sanitary pipe and MH 6A-3. They also laid service laterals for lots 164, 165, 166, 174, 175, 176 and 177. RP 7-27-21

Informational:

13 Misc

Patrick's crew laid 150 feet of sanitary pipe and set MH 6C-2. They also laid service laterals for lots 206, 205 and 180. Jarrod's crew has been back filling and doing compaction testing with KC Testing. RP 7-28-21

**Comments:**