

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20210387
Address: 3208 SW MARY ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mark Harding	Failed	Thursday, July 29, 2021

Corrective Action Required:

1	Miscellaneous Correction	-Nail exterior sheathing great room -Panel splice edges shall occur over and be nailed to common blocking within middle 24" of wall mid height. One row of 3" OC nailing is required in each panel edge PFG portal framing garage Fasten top plate to header with two rows of 16D sinkers at 3" OC Garage portal frame , Sheertocked, lap siding on exterior and trim on garage doors with tyvek.
---	--------------------------	---

Comments: