

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200866
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Nick Lightner	Partial	Friday, July 30, 2021

Informational:

1 Misc

Crew is installing storm sewer and has hit rock, they have been breaking up the rock and have installed MH 4-A1. Now starting to lay pipe out of MH 4-A1 but have hit more rock.

Informational:

2 Misc

7/26/21 15:00 - Crew has installed 128.27 LF of 15" HDPE that was coming out of CI-10I headed up to Monarch Dr. Crew also placed JB 4-10A

7/27/21 15:15 - Crew has placed 183.98 LF of 42" HDPE, placed CI 4-10B, CI 4-10C and STM Line 4-12.

Informational:

3 Misc

7/28/21 10:15 - Yesterday evening (7/27/21) crew installed 97.65 LF of 42" HDPE from CI 4-10D to CI 4-10E. This morning they poured collars on what was installed this morning. Currently installing STM Line 4-11 working out of JB 4-10A. 13:30 - Crew pulled off to fix some sanitary line that had sags in it.

7/29/21 13:30 - Crew laid 139.24 LF of 30" HDPE from CI 4-10E to FI 4-10F. They also laid 88.77 LF of 36" HDPE out of CI 4-10E to CI 4-13A and also sat CI 4-13A.

Informational:

4 Misc

7/30/21 9:00 - Yesterday evening the crew laid 210.79 LF of 36" RCP out of CI 4-13A to JB 4-13B (currently waiting for this box before install). They also poured inverts and collars on a few boxes. Installing lids and risers on boxes 4-10 a,b,and c. Silt fence is being installed around inlets as well.

Comments: