

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20183647  
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	John Jackson	Partial	Monday, August 02, 2021

Informational:

1	Misc	8/2/21 Monday (Praderio Dominic Project Sup. - Concrete crew) Contractor began pouring concrete @ 4:00AM. Olsson (third party testing) was onsite to began testing. Projection for final yardage of concrete poured for today by (Fordcye Concrete Inc.) shall be approximately 1100 to 1200 yards of concrete. Street pavement will resume tomorrow around 7:00AM.
---	------	--

**Comments:**