

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211138
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|----------------|----------|--------------------------|
| Sanitary Sewer Construction Inspection | Ronald Paynter | Partial | Tuesday, August 03, 2021 |

| | | |
|----------------|------|---|
| Informational: | | |
| 1 | Misc | Patrick's crew from Redford Construction core cut existing manhole 35-572. They also set manhole 5-A1, along with 220 feet of sanitary pipe and service laterals for lots 134 and 138. RP 7-13-21 |
| Informational: | | |
| 2 | Misc | Patrick's crew set manholes 5-A2 and 5-A3. They also laid over 200 feet of sanitary pipe. RP 7-14-21 |
| Informational: | | |
| 3 | Misc | Patrick's crew set manholes 5-A2 and 5-A3. They also laid over 200 feet of sanitary pipe. RP 7-14-21 |
| Informational: | | |
| 4 | Misc | Patrick's crew set manhole 5-B. They also laid 250 feet of sanitary pipe. RP 7-15-21 |
| Informational: | | |
| 5 | Misc | Patrick's crew set service laterals for lots 153, 154 and 137. They also laid 100 feet of sanitary pipe for line 5-C. RP 7-16-21 |
| Informational: | | |
| 6 | Misc | MH C-1 has been installed and the crew was working towards C-2 they are also working on the service lines for 152 and 151. They were doing some backfilling for some of the previous service lines that were installed. |
| Informational: | | |
| 7 | Misc | Patrick's crew core cut in existing manhole 35-573. They also laid 50 feet of |

| | | |
|----------------|------|---|
| Informational: | | sanitary pipe and service laterals for lots 144 and 145. RP 7-20-21 |
| 8 | Misc | Patrick's crew set MH 5D-1 and service laterals for lots 145, 146, 143, 142 and 147. Jarrod's crew core cut existing MH 35-574 and laid 50 feet of sanitary pipe. RP 7-21-21 |
| Informational: | | |
| 9 | Misc | Patrick's crew poured inverts for 5-D1, 5-C1, 5-C2, 5-A1, 5-A2, 5-A3, 5-B1. They started stacking MH's. Jarrod's crew laid 150 feet of sanitary pipe. They set MH 6-D1 and service laterals for lots 167, 168, 169 and 170. RP 7-22-21 |
| Informational: | | |
| 10 | Misc | Cones and barrel sections were delivered today. Jarrod's crew laid service laterals for lots 171, 172 and 173. Both crews poured trench checks for all service laterals on lines 6B, 5B, 5C, 5D and 5A. They stacked MH's and back filled the rest of the day. RP 7-23-21 |
| Informational: | | |
| 11 | Misc | Jarrod's crew laid 225 feet of sanitary pipe out of MH 5B-1 to MH 6A-1. Patrick's crew laid service laterals for lots 160, 161, 162, 163, 209 and 210. RP 7-26-21 |
| Informational: | | |
| 12 | Misc | Patrick's crew laid 200 feet of sanitary pipe and MH 6C-1. They also laid service laterals for lots 178, 179, 208 and 207. Jarrod's crew also laid 200 feet of sanitary pipe and MH 6A-3. They also laid service laterals for lots 164, 165, 166, 174, 175, 176 and 177. RP 7-27-21 |
| Informational: | | |
| 13 | Misc | Patrick's crew laid 150 feet of sanitary pipe and set MH 6C-2. They also laid service laterals for lots 206, 205 and 180. Jarrod's crew has been back filling and doing compaction testing with KC Testing. RP 7-28-21 |
| Informational: | | |
| 14 | Misc | Both crews worked on back filling and KC Testing was on site doing compaction testing. Patrick's crew also laid 50 feet of sanitary pipe out of MH 6C-2. RP 7-29-21 |
| Informational: | | |
| 15 | Misc | Patrick's crew laid 250 feet of sanitary pipe and set MH 6C- 3. Jarrod's crew laid service laterals for lots 204, 203 and 202. RP 7-30-21 |
| Informational: | | |
| 16 | Misc | Patrick's crew laid 270 feet of sanitary pipe and set MH's 6C-4 and 6C-5. Jarrod's crew laid 150 feet of sanitary pipe and set MH 6D-1. RP 8-2-21 |
| Informational: | | |
| 17 | Misc | Cityview training with Tom Taylor. RP 8-3-21 |

Comments: