

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20210427  
Address: 250 NW MCNARY CT, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Joe Starlin	Passed	Tuesday, August 03, 2021

Informational:

1 Misc

Thursday 7/8/21

Began to locate Sanitary line for tie-in. General construction onsite dropping off equipment and materials. Shoring boxes were dropped off to safely install sanitary main.

7/12/21 Monday

Contractor performed a tie-in to existing 10" Clay sanitary main starting @ 10:30PM. The flow was lowest starting at this time. Wye and the HardBack Fernco were used for tie-in. The contractor was not able to perform because they did not have the 10" HardBack Fernco they mistakenly thought it was 8" Clay sanitary main. Tie-in will be done tomorrow.

7/13/21 Tuesday

Contractor is performing tie-in. Contractor installed wye & hardback Fernco & will finish running sanitary line to future building possibly tomorrow.

7/14/21 Wednesday

Contractor Installed a stick pipe and a bend for sanitary out of the wye.

7/19/21 Monday

Contractor completed sanitary line to where it will exit the future building.

8/3/21 Tuesday (Bair Const.)

Contractor installed clean out just outside bldg per plans hard back join the the domestic schedule 40, sewer line with the 6" outside sanitary SDR-26 with a Hard Back Fernco. Wye for the clean then 22 degree bend to line up with second clean-out as-per plan. Sanitary line is complete.

**Comments:**