

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20203927
Address: 310 SW WARD RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Patrick Schonfeldt	Failed	Wednesday, August 11, 2021

Informational:

1 Misc

Customer service not ready from red wall to the east sheetrock wall, wires hanging below grid. grid incomplete.

Clinic area- MC incomplete, plumbing and water lines through ceiling over desk

--

existing shopping cart area- open wiring and electrical boxes open to the public . cover or demo out accessible electrical ASAP.\

Inspection not ready next not ready will result in a fee.

MARK HARDING 07/02/2021 9:36 AM

Corrective Action Required:

2 Misc

ALL ceiling tile was installed over the clinic area, remove and recall. nothing was approved to install tile.

- customer service area:

tile installed from red wall to tall wall behind CS red wall without approval, open boxes, low voltage supported by gas pipe, sprinkler piping, ceiling grid.

All electrical needs to be supported 4.5 ft and low voltage over the construction areas need to be supported off the bar joist not from other equipment.

Corrective Action Required:

3

Misc

8/11/21

- STARBUCKS AREA - SUPPORT MC EVERY 4 1/2', SUPPORT MC UP OFF CEILING GRID, SUPPORT ALL LOW VOLT DATA UP OFF CEILING GRID
- FRONT VESTIBULE NORTH SIDE - SUPPORT MC EVERY 4 1/2', SUPPORT MC OFF GRID, COMPLETE ALL ELECTRICAL AT CEILING

Comments: