

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20212196
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Nick Lightner	Partial	Tuesday, August 17, 2021

Informational: 1 Misc	8/11/21 Wednesday Contractor has installed approximately 74' of 30" HDPE CI A-1, 70' of 24 " HDPE from CI A-1 to A-2, & 73' of 24" HDPE. CI A-1, A-2, and A-3 . Approximately 124' of 24" HDPE & CI B-1 was installed. Third Party Testing PSI was onsite to test street crossing and excavation in street as required .
Informational: 2 Misc	8/16/21 - Crew had to remove the 73 feet of the 24" pipe between curb inlets A-2 and A-3 due to the rain last week pushed the pipe up and out of the ground. During this process they clipped the sanitary lateral that runs to lot 382. All this was repaired and they are currently breaking rock.
Informational: 3 Misc	8/17/21 - Crew ran into a problem this morning that involve the storm line out of A-3 headed up hill to A-4 and the sanitary lateral for lot 383. The lateral was 7in into the storm pipe. Spoke to the foreman and he informed his boss about the situation. We told our engineers that the engineering firm on this project would be submitting over a change for this issue. This afternoon the crew laid out of A-3 to inlet C-1 roughly 110 feet of 18" HDPE and inlet C-1 was placed.

Comments:

