

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211138
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Ronald Paynter	Partial	Friday, August 20, 2021

Informational:		
1	Misc	Patrick's crew from Redford Construction core cut existing manhole 35-572. They also set manhole 5-A1, along with 220 feet of sanitary pipe and service laterals for lots 134 and 138. RP 7-13-21
Informational:		
2	Misc	Patrick's crew set manholes 5-A2 and 5-A3. They also laid over 200 feet of sanitary pipe. RP 7-14-21
Informational:		
3	Misc	Patrick's crew set manholes 5-A2 and 5-A3. They also laid over 200 feet of sanitary pipe. RP 7-14-21
Informational:		
4	Misc	Patrick's crew set manhole 5-B. They also laid 250 feet of sanitary pipe. RP 7-15-21
Informational:		
5	Misc	Patrick's crew set service laterals for lots 153, 154 and 137. They also laid 100 feet of sanitary pipe for line 5-C. RP 7-16-21
Informational:		
6	Misc	MH C-1 has been installed and the crew was working towards C-2 they are also working on the service lines for 152 and 151. They were doing some backfilling for some of the previous service lines that were installed.
Informational:		
7	Misc	Patrick's crew core cut in existing manhole 35-573. They also laid 50 feet of

Informational:		sanitary pipe and service laterals for lots 144 and 145. RP 7-20-21
8	Misc	Patrick's crew set MH 5D-1 and service laterals for lots 145, 146, 143, 142 and 147. Jarrod's crew core cut existing MH 35-574 and laid 50 feet of sanitary pipe. RP 7-21-21
Informational:		
9	Misc	Patrick's crew poured inverts for 5-D1, 5-C1, 5-C2, 5-A1, 5-A2, 5-A3, 5-B1. They started stacking MH's. Jarrod's crew laid 150 feet of sanitary pipe. They set MH 6-D1 and service laterals for lots 167, 168, 169 and 170. RP 7-22-21
Informational:		
10	Misc	Cones and barrel sections were delivered today. Jarrod's crew laid service laterals for lots 171, 172 and 173. Both crews poured trench checks for all service laterals on lines 6B, 5B, 5C, 5D and 5A. They stacked MH's and back filled the rest of the day. RP 7-23-21
Informational:		
11	Misc	Jarrod's crew laid 225 feet of sanitary pipe out of MH 5B-1 to MH 6A-1. Patrick's crew laid service laterals for lots 160, 161, 162, 163, 209 and 210. RP 7-26-21
Informational:		
12	Misc	Patrick's crew laid 200 feet of sanitary pipe and MH 6C-1. They also laid service laterals for lots 178, 179, 208 and 207. Jarrod's crew also laid 200 feet of sanitary pipe and MH 6A-3. They also laid service laterals for lots 164, 165, 166, 174, 175, 176 and 177. RP 7-27-21
Informational:		
13	Misc	Patrick's crew laid 150 feet of sanitary pipe and set MH 6C-2. They also laid service laterals for lots 206, 205 and 180. Jarrod's crew has been back filling and doing compaction testing with KC Testing. RP 7-28-21
Informational:		
14	Misc	Both crews worked on back filling and KC Testing was on site doing compaction testing. Patrick's crew also laid 50 feet of sanitary pipe out of MH 6C-2. RP 7-29-21
Informational:		
15	Misc	Patrick's crew laid 250 feet of sanitary pipe and set MH 6C- 3. Jarrod's crew laid service laterals for lots 204, 203 and 202. RP 7-30-21
Informational:		
16	Misc	Patrick's crew laid 270 feet of sanitary pipe and set MH's 6C-4 and 6C-5. Jarrod's crew laid 150 feet of sanitary pipe and set MH 6D-1. RP 8-2-21
Informational:		
17	Misc	Cityview training with Tom Taylor. RP 8-3-21
Informational:		
18	Misc	Patrick's crew laid service laterals for lots 201, 200, 199, 198, 197, 196, 195, 194, 193, 190 and 189. Jarrod's crew broke rock all day on D line. RP 8-3-21
Informational:		
19	Misc	Patrick's crew laid 110 feet of sanitary pipe and set MH 6-E1 and service laterals for lots 191 and 192. Jarrod's crew finally got out of rock. They laid 100 feet of sanitary pipe. They also set MH 6-D1 and service laterals for lots 184, 183, 182 and 181. RP 8-4-21
Informational:		
20	Misc	Patrick's crew back filled sanitary lines 6C and 6E. Jarrod's crew laid service laterals for lots 188, 187, 186 and 185. They also back filled sanitary line 6D.

Informational:		Lines still need to have compaction testing done on them. RP 8-5-21
21	Misc	Jarrold's crew worked with KC Testing doing compaction testing on sanitary lines 6C, 6D, and 6E. Sanitary testing for 6th plat can begin in 30 days. Storm line 200 needs to go in before they can complete sanitary line 5A. RP 8-6-21
Informational:		
22	Misc	Jarrold's crew laid 300 feet of sanitary pipe and set MH 5-A4. RP 8-18-21
Informational:		
23	Misc	They laid 50 feet of sanitary pipe and service laterals for lots 159, 158, 157 and 156. They also set MH 5-A5. RP 8-19-21
Informational:		
24	Misc	They laid service lateral for lot 155. All that remains is compaction testing to start the 30 day clock. RP 8-20-21

Comments: