

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20211138  
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Ronald Paynter	Partial	Monday, August 23, 2021
Informational: 1 Misc	Installed structure 200, 201. The end structure on 201 was installed. Pipe is being laid toward structure 202.		
Informational: 2 Misc	they laid 100 feet of 54 inch RCP pipe. They also set junction box 202 and curb inlet 203. They need to move the water main before they can connect to curb inlet 204. RP 8-11-21		
Informational: 3 Misc	They poured collars for storm structures 200, 201, 202 and 203, then back filled all storm lines. RP 8-12-21		
Informational: 4 Misc	They laid 275 feet of 18 inch HDPE storm pipe and set curb inlets 302, 303 and junction box 304. Plans don't call for a 301 structure. RP 8-16-21		
Informational: 5 Misc	They laid 120 feet of 18 inch HDPE storm pipe. They also set field inlet 305. RP 8-17-21		
Informational: 6 Misc	They laid 85 feet of HDPE storm pipe and set field inlet 306. RP 8-19-21		
Informational: 7 Misc	They laid 60 feet of 15 inch HDPE storm pipe and 80 feet of 30 inch HP storm pipe. Plans call for 30 inch RCP, but the crew informed me that it was changed. Sent an email to Steve and Sue asking about the changes. RP		

8-20-21

Informational:

8            Misc

They laid 30 feet of 30 inch HP storm pipe and 130 feet of HDPE storm pipe. They also set curb inlet 100A and field inlet 100B. Waiting on a letter from the engineer to approve the material change from RCP to HP storm pipe. RP  
8-23-21

**Comments:**