

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20210263  
Address: 520 NW HOPE LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Ronald Paynter	Partial	Friday, August 27, 2021

Informational:

1	Misc	Freeman Concrete formed and poured 65 cubic yards of 4K KCM MB mix for the east and west parking lots. RP 8-4-21
---	------	--

Corrective Action Required:

2	Misc	Forms were placed and aggregate was present and compacted. Still needs to drill and set epoxy dowel bars. RP 8-19-21
---	------	--

Informational:

3	Misc	Curbs were drilled and epoxy bars were placed. They used 4K KCM MB mix. RP 8-20-21
---	------	--

Informational:

4	Misc	Parking lot curbing passed. RP 8-27-21
---	------	--

**Comments:**