

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200866
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Nick Lightner	Partial	Wednesday, September 01, 2021

Informational:

1 Misc

Crew is installing storm sewer and has hit rock, they have been breaking up the rock and have installed MH 4-A1. Now starting to lay pipe out of MH 4-A1 but have hit more rock.

Informational:

2 Misc

7/26/21 15:00 - Crew has installed 128.27 LF of 15" HDPE that was coming out of CI-10I headed up to Monarch Dr. Crew also placed JB 4-10A

7/27/21 15:15 - Crew has placed 183.98 LF of 42" HDPE, placed CI 4-10B, CI 4-10C and STM Line 4-12.

Informational:

3 Misc

7/28/21 10:15 - Yesterday evening (7/27/21) crew installed 97.65 LF of 42" HDPE from CI 4-10D to CI 4-10E. This morning they poured collars on what was installed this morning. Currently installing STM Line 4-11 working out of JB 4-10A. 13:30 - Crew pulled off to fix some sanitary line that had sags in it.

7/29/21 13:30 - Crew laid 139.24 LF of 30" HDPE from CI 4-10E to FI 4-10F. They also laid 88.77 LF of 36" HDPE out of CI 4-10E to CI 4-13A and also sat CI 4-13A.

Informational:

4 Misc

7/30/21 9:00 - Yesterday evening the crew laid 210.79 LF of 36" RCP out of CI 4-13A to JB 4-13B (currently waiting for this box before install). They also poured inverts and collars on a few boxes. Installing lids and risers on boxes 4-10 a,b,and c. Silt fence is being installed around inlets as well.

Informational:

5 Misc

8/2/21 9:40 - Digging out for JB 4-13B, and CI 4-10C. Should have those boxes later today.

8/3/21 7:30 - Yesterday evening the crew installed 56.88 LF of 30" HDPE between FI 4-10F and FI 4-10G. This morning they placed CI 4-10C and put in 109.08 LF of 42" HDPE between CI 4-10C to CI 4-10D.

Informational:

6 Misc

8/4/21 10:30- Yesterday to this morning the crew installed 42.47LF of 24" HDPE from JB 4-13B to MH 4-HDS1. Also installed 15.94LF of 24" HDPE from MH 4-HDS1 to CI 4-13C. Also installed CI 4-14A and 42.50LF of 15" RCP between CI 4-14A to CI 4-13C.

14:00 - Crew has installed 131.86LF of 18" HDPE from CI 4-13C to CI 4-13D, installed CI 4-13D and then installed 34.25LF of 18" HDPE to CI 4-13E and then installed CI 4-13E.

Informational:

7 Misc

Last Thursday and Friday crew installed 195.1 LF of 15" HDPE and also installed CI 4-13E, CI 4-13F, and CI 4-13G. Crew also installed on last week and Monday STM line 4-15 and STM line 4-15. They informed me that all the storm infrastructure is in but two boxes. Crew also poured inverts on Friday and Monday.

Informational:

8 Misc

9/1/21 9:45 - Crew installed FI 4-10F and roughly 40ft of 30" HDPE. Still waiting of some storm lids for a few boxes.

Comments: