

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20211738  
Address: 2061 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Ronald Paynter	Partial	Wednesday, September 01, 2021

Informational:		
1	Misc	7-20-21 11:05am Bair has installed the 6" fire line and ran the 2" copper line for the under slab plumbing. They will be pouring the thrust blocks at approximately 1pm. Mike Harkins will look at this as well.
Informational:		
2	Misc	Don's crew from Larry Bair Excavating laid 80 feet of 6 inch C 900 for. The fire line. RP 8-16-21
Informational:		
3	Misc	They laid another 80 feet of 6 inch C 900 for the fire line. RP 8-17-21
Informational:		
4	Misc	Don's crew tied in the 6 inch fire line to the building. Still waiting on a fire hydrant. They poured thrust blocks for the 90 degree bend and the 6 inch tee. RP 8-18-21
Informational:		
5	Misc	Fire hydrant was delivered to the job site and connected to the 6 inch fire line. Informed Don that the top will need to be painted silver since they are private hydrants. RP 8-19-21
Informational:		
6	Misc	Fire hydrant was set and thrust blocks were poured. RP 8-20-21
Informational:		
7	Misc	Don's crew from Bair dug up and formed the floor for the back flow vault. RP 8-30-21

Informational:

8 Misc

They poured the floor for the back flow vault. They also poured thrust and straddle blocks for the water line going into the vault. RP 9-1-21

**Comments:**