

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20204900  
Address: 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Fire Line Construction Inspection</b>	Joe Starlin	Partial	Monday, June 07, 2021

Informational:

1 Misc

6-1-21 9:25am Breit is on site. They are setting up to install the fire line riser in the building.

6-2-21 7:35am I spoke with my supervisor and CIP Inspectors about letting the contractor use C900 into the 90 degree for the riser. We all agreed that is fine.

6-7-21 1:23pm Breit is on site. They have the riser and one stick of C900 installed. They are starting to pour the thrust block now. 2:42pm The thrust block is poured.

Informational:

2 Misc

**Comments:**