

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20211078

Address: 1450 NE DOUGLAS ST, LEES SUMMIT, MO 64086 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Joe Starlin	Partial	Friday, October 01, 2021

Informational:

1 Misc

They found the gas line in the way of the storm pipe. It will have to be removed.

8/19/21 Thursday

Contractor installed approximately 120' of 12" HDPE storm pipe from junction box 4 as per plan.

Contractor has poured collars on all storm pipe that leads into storm boxes that were previously installed.

8/24/21 Tuesday

Contractor had to make changes to fall in storm outlet do field condition. The fall has to be increased to avoid existing utilities ( see storm C 7.0). 15"RCP storm pipe is being adjust to fit converted inlet to junction box to newly installed inlet.

8/25/21 Wednesday

Contractor poured collars & invert for modified junction box and newly installed inlet.

9/2/21 Thursday

Contractor installIng CI that is along the driveway see C-6. The trench drain

will not be installed and approved by City Engineer revision of plans was submitted.

9/7/21 Tuesday

Contractor poured collars & invert on newly installed CI .

9/17/21 Friday

Contractor completed roof drains approximately 2 weeks ago.

10/01/21 Friday (Breit Const.)

Contractor is adjusting Curb Inlet (CI) Lid along the driveway approximately 1' high to better match grade of opposite drive. (This should lower the % of slope across future driveway).

**Comments:**