

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20200719
Address: 342 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Ronald Paynter	Passed	Thursday, October 07, 2021

Corrective Action Required:

1	Misc	Larry Bair Excavating started installing the storm system. They cut into the back of curb inlet 12-3, which is where the step was. I informed them that we will require a new lid with the ring offset to one side and reattach new steps on that side. RP 11-12-20
2	Misc	They set the single curb inlet for the parking lot. RP 11-16-20
3	Misc	Storm line has been installed per plans. I will check elevations once we get to final grade for acceptance. RP 11-18-20

Comments: