

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210103
Address: 2100 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Adam Nacke	Partial	Wednesday, October 27, 2021

Informational:

1 Misc

10-25-21 AN dyke asphalt crew has been laying the type 2 base since 7am. Outside temp has been around 47 degrees all day and the asphalt has consistently been around 280 degrees coming out of the truck.

Crew plans on paving till sundown as of right now.
Crew put down around 1500 tons
Surface layer is going to be type 3

10-26-21 AN dyke asphalt is planning on finishing up the base today. Temp has been in the 50s today and the asphalt temp has also been good around 270. Base layer is complete.

Comments: