

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Passed	Friday, October 29, 2021

Informational:

1 Misc

Contractor began installing 2" blue poly water main from the building to the existing meter. This was place on the wrong permit !

Informational:

2 Misc

Contractor began installing 2" blue poly water main from the building to the existing meter. SEE inspection above!

Informational:

3 Misc

7/15/21 Thursday (Clarkson Gregg Crew)

Began installing Private water line Line C across View High Pkwy just west of River Road see page 15 of 103. Contractor installed 8" water main C900 PVC approximately 82' from Sta 0+00 to 0+82. An 8" valve and a 45 deg bend was installed today.

7/28/21 Wednesday

Contractor said they received and RFI to complete the rest Line C. A Meter then a Backflow Preventer will be installed approximately between Sta. 1+10 & 1+50. Then continued to 8" DIP water line after Backflow Preventer which is Lees Summit's water main.

7/29/21 Thursday (Clarkson Gregg Crew)

Contractor installed 22.5 degree bend at Sta. 1+60, 1-6" LS FH at Sta. 2+00 , 45 degree bend at Sta. 3+03.30 on private Line C. The Line is 8" DIP locking

restraint gasket water pipe. Contractor continues to work on installation of private line 12:00PM.

8/2/21 Monday (Clarkson Gregg Crew)

Contractor continued installation of water line on River Road just before Sta. 5+00 (FH). Contractor had installed to approximately Sta. 8+50 @ 2:30PM. Two 45 degree bends were eliminated from around CIs at Sta 3+96 to 4+20 & Sta 5+20 to 5+44 on private line C. FH was installed at Sta. 7+00 and 45 bends were eliminated at Sta. 8+01 to 8+28 around CI, Fogel-Anderson was informed about need changes due to improperly staking that crossed other utilities. Deflection of water line in able early allowed for required clearance. Contractor plans to have concrete come at 3:00PM for tees and bends on water main. Water installation was stopped around Sta. 9+30.

8/3/21 Tuesday (Clarkson Gregg Crew)

Contractor continued to install water main 8" from Sta. 9+30 to around 12+70. The contractor stop just short of crossing the street of River Road as-per plan. Contractor pour backing blocks behind tees and bends that were installed today.

8/4/21 Wednesday (Clarkson Gregg Crew)

Contractor completed the installation of 8" on River Road Private water line. Changes to project plans will be reflected on as-built.

8/5/21 Thursday (Clarkson Gregg Crew)

Water line was not completed 45 degree bends then valve and blow-off assembly straddle blocks will be poured as-per project. All other bend and tee will be poured today.

8/10/21 Tuesday (Clarkson Gregg Crew)

Meter Pit & Back flow vaults were installed . Contractor is trying to pressure test Private Line C @ 150 psi.

8/12/21 Thursday

Private Line C passed pressure test @160 psi from Backflow Preventer to the end of the line .

Contractor found and replace defective slip joint on piping with 2/ 8" sleeve and 3' Pup all fittings were mega lugged. The proximities of the Sta. 5+05 adjacent to Fire Hydrant.

8/16/21 Monday

Contractor chlorinated Private Line C around 8:30AM.

10/29/21 Friday

Contractor with Lee's Summit Water Dept. was able to locate water main across I- 470.

Comments:

