

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202637
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Tom Taylor	Partial	Friday, October 22, 2021

Informational:

1 Misc

On Thursday, 9-02-2021. George Shaw Concrete resumed curb installation. Contractor poured approx 850 LF of CG - 1 curb in parking lot in front of middle school.

On Thursday, 10-21-2021. George Shaw Concrete installed approx 1,500 LF of CG-1 curbing throughout project.

On Friday, 10-22-2021. George Shaw formed and poured CG-1 curbing at various locations for the main school parking lot. Approx 160 LF poured.

On Tuesday 11-09-2021 George Shaw poured CG-1 curb (Curb Machine) at the East entrance off of SE Bailey Road. Contractor poured approx 800 LF of CG-1 curb.

Comments: