

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20204900  
Address: 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Joe Starlin	Passed	Tuesday, November 09, 2021

Informational:  
1 Misc

10/07/21 Thursday  
Commercial sidewalk were installed in the front and South side of Whataburger on 10/05/21.  
10/16/21 Saturday (Artistic Concrete Design Const.)  
Contractor Poured the drive thru/ walkway and diagonal concrete pad in island around Whataburger.  
Special note: ADA Ramp connected to Whataburger's sidewalk leading to the parking lot is not compliant. Landing Pad will be only 5'X3'. I discussed with Gregg the Superintendent of site and the concrete Subcontractor (Artistic Concrete) about the non-compliance, and they told me (Field Inspector John M. Jackson) "Whataburger's corporation ADA Engineer specialist to install 5'X3' as-per plans.  
Reminded Josh of Artistic Concrete that all concrete needed to be cured 10/16/21 10:30AM.  
Public sidewalk: approximately 60' of sidewalk & ADA ramp were poured 10/16/21 12:50PM.

**Comments:**