

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20211138  
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                       | Inspector:     | Outcome: | Date:                      |
|-----------------------------------|----------------|----------|----------------------------|
| <b>Pavement-Curb Construction</b> | Ronald Paynter | Partial  | Tuesday, November 16, 2021 |

Informational:  
1 Misc JK Concrete laid 250 cubic yards of 4K KCM MB mix for curbing. KC Testing was on site doing concrete testing and making test cylinders. 11-15-21

Informational:  
2 Misc JK Concrete laid another 290 cubic yards of 4K KCM MB mix for the curbs. All the have left remaining is the curb inlets for storm structures. RP 11-16-21

**Comments:**