

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20210775  
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Proof Roll</b>	Ronald Paynter	Partial	Monday, November 22, 2021

Informational:

1 Misc

They had a tandem dump truck with a 20.9 ton load. There were some areas that failed the proof roll. Mostly around storm boxes and a large area on 11th street. We marked all the areas that needed to be reworked. Jason said they would remove the questionable sub-grade and add extra rock. He also plans on doing that around all the sanitary manholes located in the roadway. RP 11-3-21

Informational:

2 Misc

They had a tandem dump truck with 20 ton load. There was just 2 areas that didn't pass the proof roll for the curbs and needed more work. JK Concrete said they would wait till Monday to pour curbs due to weather also. RP 11-11-21

Informational:

3 Misc

They had a tandem dump truck with a 19.33 ton load. We had just 2 very small areas at the end of roadways that had some deflection. Brian from Randy Spalding is going to rework those areas. Superior Bowen is planning on laying down base asphalt tomorrow. RP 11-22-21

**Comments:**