

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20210354

Address: 2101 SW M 150 HWY, LEES SUMMIT, MO 640823902 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Diana Johnson	Passed	Thursday, December 09, 2021

Informational:

1 Misc

On 11/16/2021 the contractor, ESS installed 470 LF on C900 plastic pipe for water main construction.

Informational:

2 Misc

On 11/16/2021 the contractor, ESS installed 470 LF on C900 plastic pipe for water main construction.

On 11/17/2021 the contractor installed 730 LF of C900 plastic pipe for water main construction. Three 8X6 and two 8X8 were installed and two straddle blocks poured.

Informational:

3 Misc

On 11/17/2021. the contractor, ESS installed 470 LF on C900 plastic pipe for water main construction.

On 11/18/2021 the contractor installed 730 LF of C900 plastic pipe for water main construction. Three 8X6 and two 8X8 were installed and two straddle blocks poured.

11.23.2021 the contractor installed 121 LF of C900 plastic pipe and 18 LF of Ductile Iron. All concrete kickers were installed. Last remaining straddle block was installed.

11/24/2021 All waterlines are back filled.

Comments: